Construction Status of Ashra 16 March 2007 UNIVERSITY OF TOKYO MAUNA LOA THE ASHRA EXPERIMENT HILD, HAWAII USA C/S NO .: 11 N/W: 643 KGS G/W: 1000 KGS LXWXH: 340 X 130 X 177 CM MADE IN JAPAN 0 **VHEPA-6** UNIVERSITY OF HAWAPI

HILO

John Hamilton / Ashra Collaboration



Ashra Collaboration

,,

Contents

 Site Preparation
Construction of the Detector and Shelter
Test Observation
Summary

Mauna Loa from Mauna Kea

Mauna Loa Observatory Ashra Site Hawaii Big Island, HI Mauna Loa (3300m a.s.l.)

LINDA LINGLE GOVERNOR OF RAWAII





STATE OF HAWAII DEPARTMENT OF LAND AND NATURAL RESOURCES

OFFICE OF CONSERVATION AND COASTAL LANDS POST OFFICE BOX 621 HONOLULU, HAWAII 96809

REF:OCCL:TM

John Hamilton Ju Department of Physics & Astronomy Natural Science Division University of Hawaii-Hilo 200 West Kawili Street Hilo, Hawaii 96720 Jul 2005, Site Permission

Dear Mr. Hamilton;

SUBJECT: Conservation District Use Permit (CDUP) HA-3221 All-sky Survey High Resolution

PETER T. YOUNG CHARTERN ROAD OF LANS AND SATURAL RESOLUTION DAMAGING ON NA 18 RESOLUTION AND AND

> ROBERT K. MASUDA DEPUTY DESCTOR - LAND

DEAN NAKANO ACTINO DEPUTY DIRECTOR - WAT

AQUATE ERORECIS DOTTES AND CONTRACTORY ERELATOR CONTRACTS CONTRACTS AND CONTRACTS CONTRACTS AND CONTRACTS CONTRACTS AND CONTRACTS CONTRACTS AND CONTRACTS FORESTLY AND WITE AND FORESTLY AND WITE AND EXPROVE ANY RELATE DURING LANCE AND RELATE DURING

FILE NO.: HA-3221

JUL - 5 2005

The Very First

May 2005: unexplored lava field



Electricity



Hawaii Electric Light Company (HELCO) delivers power Replaced power pole with larger one, installed transformer along with power drop and meter. Usage became available on Sep. 22, 2005.

'Recreational' Vehicle

20 Jan 2006 - delivery of RV to the Ashra-1 site



Site Preparation



Storage Container

Foundation by Concrete blocks

Commes P

-

Op.Room

Detector x2

Construction of Detector and Shelter



- Improvements of structure and construction method \Rightarrow construction in shorter period of time
- Construction of the nearest detectors
 - \Rightarrow the most difficult case
- Trigger house installation \Rightarrow for trigger of the same FOV detectors

New Arrivals (Oct. 2006)







Construction of 75° Shelter





Completed 75° Detector

Mauna Kea is focused on dummy focal surface.

Another 3 Detectors Completed

West

Construction completed: • 5/12 in FOV • 6/28 in LCs

North

South

Testing Optical Resolution

1. Constrained on On sphere

- 3 digital cameras were mounted on focal sphere
- Incident angles: $18^{\circ}, 4^{\circ}, 12^{\circ}$
- Confirmed that the focal surface was on sphere.

2. Optimized at each point

- Moved CCD around focal surface while using dummy focal surface as a guide.
- Measured resolution as a function of incident angle by allowing Saturn to track across



Optical Resolution vs Incident Angle (mm) Saturn Image w/ Blue Filter Ē RMS = 0.31mmZEMAX (300-400nm) on Sphere 7 deg. 0.9 ZEMAX (w/ Blue Filter) Optimized for each point ZEMAX (w/ Blue filter) on Sphere 0.8 0.5 **Optimized at each incident angle** 0.7 spot size -0.50.6 **Blue Filter** 0.5 2 arcmin arcmir 0.4 (E 1. RMS = 0.26mm0.3 15 deg. 1 arcmin 0.2 0.5 0.1 0 22.5 2.5 7.5 12.5 17.5 20 25 -0.515 Incident Angle (degree) **Blue Filter** We have confirmed that optical resolution (RMS)

-0.5

including lens and mirrors is less than 2 arcmin.

Installation of Photoelectric Imaging System









Star Images with Ashra Telescope



Star image with Ashra telescope through CMOS camera. 42° FOV and high resolution have been achieved.

Test Observation of Cherenkov Showers



Summary

- The Ashra Mauna Loa site is operationally ready.
- New detector and shelter were constructed. Construction process was optimized taking advantage of previous experience.
- Basic performance of optical and photoelectric imaging system was confirmed through various test observations.
- Currently 6 detectors are available.
- We will start observation as soon as possible after finishing construction of detectors.